Production Part Approval
Dimensional Test Results

DaimlerChrysler Ford GM

ORGANIZATION: SUMITOMO ELECTRIC WIRING SYSTEMS	PART NUMBER: 8240-0425
SUPPLIER/VENDOR COD	PART NAME: TER-US280FL-SN
NAME OF INSPECTION FACILITY:	DESIGN RECORD CHANGE LEVEL: EU5T-14474-EA K3 02/24/22
Sumitomo Electric Wiring Systems Plt. 5	ENGINEERING CHANGE DOCUMENTS: NA

ITEM	DIMENSION / SPECIFICATION		SPECIFICATION / LIMITS		TEST DATE	QTY. TESTED	ORGANIZATION MEASUREMENT RESULTS (DATA) SE1				SE2				OK	NOT OK
1	4.40		-0.20	0.20	7/24/23	6	4.35	4.35	4.35		4.36	4.36	4.35		O	
2	1.30	R	-0.15	0.15			1.45	1.44	1.44		1.44	1.41	1.44		O	
3	5.20		-0.20	0.20			5.23	5.24	5.23		5.25	5.25	5.25		O	
4	1.60	R	-0.15	0.15			1.62	1.68	1.64		1.61	1.57	1.64		O	
5	2.50		-0.20	0.20			2.49	2.49	2.49		2.52	2.52	2.52		O	
6	1.20	Ø	-0.20	0.20			1.19	1.19	1.19		1.16	1.16	1.16		O	
7	2.00		-0.20	0.20			2.01	2.01	2.02		2.02	2.02	2.02		O	
8	14.60		-0.30	0.30			14.60	14.60	14.60		14.64	14.64	14.64		O	
9	3.50		-0.10	0.00			3.43	3.45	3.45		3.42	3.43	3.45		O	
9	3.50		-0.10	0.00			3.43	3.45	3.45		3.43	3.44	3.44		O	
10	2.95		-0.20	0.20			2.90	2.91	2.91		2.89	2.89	2.89		O	
11	4.30		-0.20	0.20			4.24	4.25	4.24		4.24	4.24	4.24		O	
12	19.20		-0.30	0.30			19.10	19.11	19.10		19.15	19.16	19.16		O	
13	9.60		-0.20	0.20			9.50	9.50	9.50		9.54	9.55	9.54		O	
14	6.60		-0.20	0.20			6.60	6.59	6.59		6.54	6.54	6.54		O	
15	3.50		-0.20	0.20			3.51	3.50	3.50		3.50	3.51	3.50		O	
16	1.40		-0.20	0.20			1.30	1.29	1.30		1.26	1.26	1.26		O	
17	3.00		-0.20	0.20			3.00	2.99	3.00		3.00	3.00	3.00		O	
18	2.20		-0.20	0.20			2.26	2.26	2.26		2.21	2.21	2.21		O	

Blanket statements of conformance are unacceptable for any test results.

SIGNATURE	TITLE	DATE
Tammy Lonas	PPAP Operator	7/24/2023